

Rawene Road Public Meeting Reminder



Public meeting

The public meeting is tomorrow evening - **Tuesday 1st May at 6pm.**

We are aware that the venue is likely to be busy as other activities are also happening on this night. There will be no car parking at the Rawene Centre.

The project team wish to discuss what's happened so far, discuss the plans for the next few months, and take questions from the community.

Venue:

The Auditorium, Rawene Centre, 33 Rawene Rd, Birkenhead www.rawenecentre.org.nz

Outline of topics for discussion:

- Update on Phase 1 works to date
- What next? We will discuss the next stages of design, Phase 2, the construction programme, and what to expect.
- Parking: issues and feedback

Schedule of Meeting

- Welcome and introduction of speakers – John Gillon, Kaipātiki Local Board Chair
- MC to introduce panel and topics – Dean Kimpton, Auckland Council's Chief Operating Officer
- Background and work to date – Ross Roberts, Auckland Council's Geotechnical & Geological Practice Lead
- Main street works update
- Questions and Answers

On arrival, please sign in at the table in the reception area. All are welcome.

Activities on site

At present, Downer New Zealand are on site tidying up and removing the pumping equipment and generator from the Rawene car park.

Update on next phase of work

CLL will be mobilising to the site from the 7th May, next week, to begin the Phase 1 work. Initial construction

	<p>works will include trimming of the sheet piles to ground level followed by excavation for a concrete capping beam.</p>
Why you are receiving this email	<p>You are receiving this email as you have indicated that you wish to receive updates about Rawene Road car park. These email updates will be made available on a regular basis. If you want to unsubscribe from this email, or if you want to be added, please email us.</p>
How you can get more information	<p>If you have any questions or feedback please email rawene@aucklandcouncil.govt.nz and we will endeavour to answer as quickly and comprehensively as possible. This email address can be used to contact the project team, and is regularly monitored by Amanda, John and Ross. The Auckland Council Contact Centre is also available on 09 301 0101.</p> <p>You can get more information from the following sources:</p> <ul style="list-style-type: none">• There is an introduction to the project on the Auckland Council website• Frequently asked questions about the project are answered here (email us if you have new questions to add).• A record of project updates up to 18 December is available here, and more recent updates here

Rawene Road Update

Tuesday 17th April 2018



Activities on site	<p>Stormwater Pipeline Healthy Waters have begun work to connect the existing drainage from the carpark to a temporary pipeline through the gully. So far this work has comprised drilling the line with directional drilling equipment and pulling a pipe back through from the Rawene car park. This is due to finish this week, which will allow the pumping equipment and generator to be removed from the Rawene car park.</p> <p>Phase 1 works Work on Phase 1 at the top of the headscarp is programmed to begin on Monday 23rd April. Initial construction works will include trimming of the sheet piles to ground level followed by excavation for the concrete capping beam. Weather permitting, this work should take 8-10 weeks. Work will begin at the eastern end of the site, beside the public car park, and work towards the western end of the site (the sheet piles were originally installed in this same direction).</p> <p>The construction workers and the construction equipment will initially be positioned at the top of the landslip in private property to the rear of the Mokoia Road shops and the service lane. Noise and vibrations will be noticeable, but not as intense as when the sheet piles were first dug into the ground. We expect that a lot of the effects of the work from the proposed remedial works will be of a very different nature to the sheet piling. The noise will be a more constant “background” source compared to the intermittent nature of sheet piling, and the noise and vibration levels will be much lower than those experienced during sheet piling.</p> <p>Construction will only be undertaken during the hours 8am - 6pm Monday to Saturday.</p> <p>A construction site manager will be present on site at all times.</p>
Update on next phase of work	Phase 1 works are expected to be completed in 8-10 weeks (weather permitting). Following this, Phase 2 works will begin. These will initially comprise the installation of new piles at the bottom of the landslide and filling will then begin of the main landslide body to create a stable slope.
Next public meeting	<p>A public meeting will be held on Tuesday 1st May 2018 at 6pm. The project team wish to update you on Phase 1 works to date, discuss the next stages of the project for the next few months, and take questions from the community.</p> <p>Venue: The Auditorium, Rawene Centre, 33 Rawene Rd, Birkenhead www.rawenecentre.org.nz Please remember that the Rawene Centre will be busy as other activities are also happening on this night and no car parking can be provided at the Centre.</p>

	<p>Outline of topics for discussion:</p> <ul style="list-style-type: none"> • Update on Phase 1 works to date • What next? We will discuss the next stages of design, Phase 2, the construction programme, and what to expect. • Parking: issues and feedback <p>On arrival, please sign in at the table in the reception area. All are welcome.</p>
<p>How you can get more information</p>	<p>If you have any questions and / or feedback please email rawene@aucklandcouncil.govt.nz and we will endeavour to answer as quickly and comprehensively as possible. This email address can be used to contact the project team, and is regularly monitored by Amanda, John and Ross. The Auckland Council Contact Centre is also be available on 09 301 0101.</p> <p>You can get more information from the following sources:</p> <ul style="list-style-type: none"> • There is an introduction to the project on the Auckland Council website • Frequently asked questions about the project are answered here (email us if you have new questions to add). • A record of project updates up to 18 December is available here, and more recent updates here
<p>Why you are receiving this email</p>	<p>You are receiving this email as you have indicated that you wish to receive updates about Rawene Road car park remedial project. These email updates will be made available on a regular basis. If you want to unsubscribe from this email, or if you want to be added, please email us.</p>

Rawene Road Update

Thursday 5th April 2018



Activities on site	<p>Healthy Waters will begin work to connect the existing drainage from the carpark to a pipeline through the gully next week. This project is to provide a temporary stormwater pipeline to eliminate the need for the generator and pumps currently being used. The pipe will be installed by winching the 350 OD diameter PE pipe through a track in the bush area. The work will take approximately ten days to complete.</p> <p>Public Carpark – Monday 8th April Some of the public carpark will need to be closed temporarily to allow the equipment required to undertake the work to manoeuvre safely. This area is likely to be at the western end of the car park near the bottom of the ramp.</p> <p>Private Access Lane and Parking - Monday 8th April The lane will need to be closed while this work is undertaken. At this stage, it is likely that the area will be closed during the delivery of equipment and during the bulk of the work which is expected to take ten days. Can we please ask you to not park in the private parks from Sunday evening onwards, otherwise your vehicles may not be accessible for a week or more.</p>
Update on next phase of work	<p>Following the construction of the new stormwater pipe, the generator and pumps will be removed from site.</p> <p>Work on Stage 1 at the top of the headscarp is programmed to begin after Healthy Waters have completed their work. Timing will be confirmed via updates. Stage 1 work includes the capping of the sheet piles, possible ground anchor installation (if required) and construction of a retaining wall.</p>
Next public meeting	<p>We are proposing to hold another public meeting to keep you informed of progress. We have tentatively selected the evening of Tuesday 1 May as a suitable date. Please let us know if there are any reasons why this date should be avoided.</p>
How you can get more information	<p>If you have any questions or feedback please email rawene@aucklandcouncil.govt.nz and we will endeavour to answer as quickly and comprehensively as possible. This email address can be used to contact the project team, and is regularly monitored by Amanda, John and Ross. The Auckland Council Contact Centre is also available on 09 301 0101.</p> <p>You can get more information from the following sources:</p> <ul style="list-style-type: none">• There is an introduction to the project on the Auckland Council website

	<ul style="list-style-type: none">• Frequently asked questions about the project are answered here (email us if you have new questions to add).• A record of project updates up to 18 December is available here, and more recent updates here
Why you are receiving this email	You are receiving this email as you have indicated that you wish to receive updates about Rawene Road car park. These email updates will be made available on a regular basis. If you want to unsubscribe from this email, or if you want to be added, please email us .